Annexure C

Appendix-XIII

PROFORMA FOR SAFE DRINKING WATER AND SANITARY CONDITION CERTIFICATE

No.	Dated: 16-06-23
It is certified that an inspection team headed by	SHEKHAR KATOCH
(Name of Officers with designation) from	IPH
(Name of Department/ Office) inspected the	I PH DE PART ON ENT PANKHRUKHI EC SCHOOL 3 (date of inspection), checked the water test report
submitted by the school and found that the school	ol has potable drinking water for students and staff of the
institution and is having provision for running v	vater in the toilets and maintaining hygienic sanitation
condition in the school building & the campus as p	per norms prescribed by the Central/ State/ U.T. Govt.
The above is valid for a period of JUNE 2023	
	Signature with Seal: Assistant Engineer, Jal Shakti Sub-Division
	Name SHEKHAR KATOCH
	Designation : Assistant Engineer
	Assistant Engineer of
	the Govt. Public Health Department (PHED)/ Authorised officer of the Local Body
То	Name & Address of the Office / Department :
CRESCENT PUBLIC SX-SEC SCHO	on (
and the second s	(ueday .
BANURI PALAMPUR	Macipal 16 06 23
(Name & Address of the Institution)	Secret Public School
* The filled up certificate should be either in I	Hindi or English. If it is issued in vernacular language,

translated notarized version in English be uploaded along with the original vernacular certificate

as a single pdf.

Water Testing Laboratory, JAL SHAKTI VIBHAG, Panchrukhi, (H.P) <u>TEST REPORT</u>

Sender's Name & Address	Principal Grescent Public S.S. School Banuri (Palantin)	Name of Scheme	
Lab Ref. No.	286	Source	T/well
Sample Collected On	16/06/23 at 9.4m	Where collected	at permises.
Sample Received On	16/06/23 at 11:30/m	Sample's Quantity	Ilh.

Sr. No.	Test	Test Method	Result	Requirement - As per IS 10500:2012			
				Acceptable Limit	permissible limit in the absence of		
	Physical parameter	*		1	alternate source		
1	Colour, Max	IS 3025 - Part 4	11	5	15 Max		
2	Odour	IS 3025 - Part 6	Agescable	Agreeable.	Agreeable		
3	Taste	IS 3025 Part 7	1-	Agreeable	Agreeable		
4	Turbidity, max	IS 3025 - Part 10	0.03	1.0 NTU	5.0 NTU		
	Chemical Parameters						
5	Hq	IS 3025 - Part 11	6.55	6.5-8.5	No relaxation		
6	Total Alkalinity , max	IS 3025 - Part 23		200 mg/l	600 mg/l		
7	Chlorides (as CI),max	IS 3025 - Part 32	_	250 m g/l	1000 mg/l		
8.	·Total Hardness (as CaCo3),max	IS 3025 - Part 21		200 mg/l	600 mg/l		
9	Total Dissolved Solids, max	15 3025 - Part 16	66.4	500 mg/I	2000 mg/i		
10	Calcium (as Ca), max	IS 3025 - Part 16		75 mg/t	200 mg/l		
11	Magnesium (as Mg), max	IS3025 - Part 46	-	30 mg/l	100 mg/i		
12	Free residual chlorine, min	IS 3025 (Part 26)	Nul-	0.2mg/l	1 mg/l		
	Biological Parameters						
	MPN (per 100 ml of sample)	Multiple Test Tubes Method	- 11				

Observations: Above fessed parameters are within Unit

Note:

this report should not be produced partly or fully without approval of signatory authority for legal purpose

The results refer only to tested samples and parameters tested.

Assistant Engineer,
Jal Shakti Sub-Division
Panchrukhi

Authorized Signatory





Office of the Commissioner, Municipal Commissioner Palampur Distt. Kangra (HP)

No.1456/MCP/2023

Dated: - 15 / 06/2023

TO WHOM IT MAY CONCERN

Certified that there is satisfactory safe drinking water facilities for the students and members of staff of the Crescent Public Sr. Sec School Banuri Teh. Palampur Distt. Kangra (H.P) and is maintaining hygienic sanitation condition in the school building and the campus as per report of the technical staff of the office of the Municipal Corporation Palampur .

The above is valid for a period of June 2023 to July 2024.

Commissioner,
Municipal Corporation,
Palampur (Kangra)
PH. No. 01894-230895